WD Hearn MACHINE TOOLS
ESTABLISHED 1937

QT # _____

INV # _____

Installation Procedure

	Company name: _____		**Machine make:** _____
			Machine model: _____
	Company address: _____		**Machine control:** _____
	_____		**Serial no:** _____
	Customer name: _____		**Installation date:** _____

	Procedure		✔	**Comments**
1	Tightness check on all electrical connections			
2	Check electrical voltage			R_____ S_____ T_____
3	Check electrical voltage - Transformer			R_____ S_____ T_____
4	Check 24V			
5	Lubrication pressure			_____ Bar/PSI
6	Lubrication cycle			On time: Off time:
7	Check all oil levels:	Hydraulic Oil		
		Chiller Unit Oil		
		Turret Oil		
		Tool Arm gearbox Oil		
		Air Lube Oil		
		Lubrication Oil		
8	Phase rotation (rotation of all motors)			
9	Check general condition of the machine			
10	Level the machine			
11	Trepan the table from the spindle and adjust the leveling bolts			

12	Check hydraulic pump pressure		_____KPA/PSI
13	Check lubrication pressure		_____KPA/PSI
14	Check air pressure		_____KPA
15	Check and adjust the positive air pressure from the spindle nose		_____KPA (0.2)
16	Check all axis reference position		
17	Check the Z axis tool change position		
18	Check spindle orientation		
19	Do a actual tool change with 2 tool holders		
20	Make sure all the covers are fitted correctly with all the screws		
21	Test that the lubrication pump works in auto mode (move any axis)		
22	Test the coolant system and check for leaks		
23	Run the spindle in (start at 500rpm and increase 500 rpm every 30 minutes)		
24	Spindle Bearing Test		
25	Belt Tension Test		
26	Make copies of the CD disks		
27	Check the manuals and data sheet with the customer and ask for a signature		
28	Check the parts and tool list with the customer and ask for a signature		
29	Fill in the warranty service note		
30	Fanuc Warranty Screenshot		
31	Download a maintenance file/back up If Siemens: Extract XML File		

Please hand in all documents to Juanita & e-mail XML/backup/maintenance file to jhb@wdhearn.co.za

_____ _____

Engineer (print name) Engineer Signature

_____ _____

Customer (print name) Customer Signature

If procedure is not filled in and correctly filled in, no training will be scheduled.